Construction of Lead of Drain at 16th A Cross in ward no 04 of Yelahanka Town Sub Division.

SITE ORDER BOOK

1-7-2022

ation: 7th A main Road A Sector

Dismantelling of an old culvert

Rate,

ocation: 16th A cross Road,

Dismantling of an old c.c drain.

Rate,

Hum R

4-7-2022

location: 16th A Cross Road

Work: Earth work excavation for c.c drain

Rate,

Hum R

5-7-2022

location: 16th A Cross Road

work: Earth work excavation for c.c drain.

Rate,

Hum R

6-7-2022

location: 19th A main Road.

Work: Earth work excavation for c.c drain on L.H.S & R.H.S

Rate,

Hum R

8-7-2022

location; 7TH A main Road A sector

work; . Earthwork excavation for c.c drain on L.H.S & R.H.S . Side

Kal,

Hum.R

11-7-2022

location; 16TH A cross Road

work;- P.C.C laying for c.c drain on L.H.S side

Kal,

Hum.R

12-7-2022

location; 16TH A Cross Road.

work;- P.C.C laying for c.c drain on R.H.S side

Kal,

Hum.R

13-07-2022

location :- 16TH A cross Road

work; P.C.C laying for c.c drain on R.H.S side

Kal,

Hum.R

14-07-2022

19th A main Road

P.C.C laying for a c.c drain

Asst.E

15-07-2022

16th A Cross Road

Bottom Raft concrete for c.c drain

Asst.E

16-07-2022

Location: 19th A main Road A sector

P.C.C for a c.c drain

Location: 16th A Cross Road

Work: Earth work excavation for a culvert

location: 19th A main Road

Work: Earth work excavation for a culvert

Asst.E

18-07-2022

16th A Cross Road

Concreting for a side wall of a drain

19th A main Road

Concreting for a Bottom Raft of a c.c drain

7th A main Road A Sector

Concreting for a Bottom Raft of a c.c drain

7th A main Road A Sector

Excavation of a culvert

Asst. E

19-07-2022

16th A cross

Excavation for a silt collecting chamber

16th A cross Road

P.C.C for a culvert

19th A main Road

PCC for a culvert

7th A main Road A Sector

P.C.C for a culvert

Asst. E

20-7-2022

19th A main Road

Side wall concrete

7th A main Road A Sector

Side wall concrete.

16th A Cross

P.C.C for silt collecting chamber

Asst.E

21-7-2022

16TH A Cross Road

Raft concrete for a Culvert

19th A main Road

Raft concrete for a Culvert.

7th A main Road A sector

Raft concrete for a culvert

Asst.E

22-7-2022

16TH A cross Road

Side wall Concrete

12TH A Main Road

Side wall Concrete

7TH A Main Road A Sector

Side wall concrete

16TH A Cross to lake connecting silt collecting Chamber

Side wall Concrete

Asst. E

AEE

23-7-2022

16TH A Cross Road

laying of cover slab

12TH A main Road

laying of cover Slab

7TH A main Road A Sector

laying of a cover Slab.

Asst. E

AEE

25-07-2022

16th A cross Road

laying of culvet cover slab

12th A main Road

laying of culvet cover Slab

7th A Main Road A Sector

laying of culvet cove Slab.

16th A cross Road

Pointing for c.c drain completed.

26-07-2022

12th A main Road

Pointing for c.c drain Completed

7th A main Road A Sector

Pointing for c.c drain Completed

16th A Cross to lake connecting

C.C cover Slab. layed & pointing completed

28-07-2022

16th A Cross Road

fixing of Kub Stone in L.H.S side

Asst.R

29-07-2022

19th A main Road

fixing of Kerb Stone

16th A Cross Road

fixing of Kub Stone

Asst.R

30-7-22

7th A main road A Sector

fixing of Kub Stones

Asst.R

2-08-2022

Painting for a Kub Stones

Asst.R

3-08-2022

Painting for a Kub Stone

Asst.R

4-08-2022

Allasandra lake pathway

laying & fixing of interlock pavers

Arun R

5-08-2022

16th A cross to near silt collecting chamber

fencing fabrication

Arun R

09-08-2022

16th A cross to near silt collecting chamber

fencing fabrication work completed

Arun R